

**Grantee: Pima County, AZ**

**Grant: B-08-UN-04-0502**

**January 1, 2012 thru March 31, 2012 Performance Report**

---



**Grant Number:**

B-08-UN-04-0502

**Obligation Date:****Award Date:****Grantee Name:**

Pima County, AZ

**Contract End Date:**

04/08/2013

**Review by HUD:**

Reviewed and Approved

**Grant Amount:**

\$3,086,867.00

**Grant Status:**

Active

**QPR Contact:**

No QPR Contact Found

**Estimated PIRL Funds:**

\$100,000.00

**Total Budget:**

\$3,186,867.00

## Disasters:

### Declaration Number

No Disasters Found

## Narratives

### Areas of Greatest Need:

Pima County has used residential foreclosure and abandonment risk data provided by HUD, and County Assessor's Office foreclosure notice information to identify target areas for use of Neighborhood Stabilization Program (NSP) funds. The communities of South Tucson and Ajo, AZ, and localized areas within unincorporated Pima County, notably a suburban area on the urban fringe of southwest Tucson, have been identified as areas of high foreclosure and abandonment risk.

### Distribution and and Uses of Funds:

Pima County plans to use NSP funds in the identified target areas for the following identified Eligible Uses: 1) purchase and rehabilitation of foreclosed and abandoned homes and residential properties; 2) land banking; 3) demolition of blighted structures; and 4) redevelopment. Pima County departments and existing non-profit organizations can cooperatively make use of NSP funding throughout the unincorporated county. The Primavera Foundation is active in affordable housing and redevelopment activities in South Tucson. The International Sonoran Desert Alliance (ISDA) is located in Ajo, AZ, working on housing and community and economic development projects in this isolated, former copper mining community. County departments have the capacity to acquire and manage residential properties, and to bid out home rehabilitation work to local construction contractors. In addition, Pima County has initiated a "Green Building" program for new construction and remodeling of residential buildings — remodeling of acquired homes will employ elements of the program to increase energy, water and resource efficiency, and indoor environmental quality for the long-term affordability and comfort of residents.

### Definitions and Descriptions:

(1) Definition of blighted structure in context of state or local law.

Blighted structures shall be defined by reference to the City of Tucson Neighborhood Preservation Ordinance (NPO) Section 16-14 titled Dilapidated and Vacant Buildings and Structures; Building and Structures Constituting a Nuisance and Section 16-20 titled Slum Properties; and the Definitions section from Arizona Revised Statutes Title 36—Public Health and Safety, Chapter 12—Public Housing, Article 3—Slum Clearance and Redevelopment, section 36-1471, definition (2) Blighted Area and definition (18) Slum Area. This definition will be adopted by Pima County for the use where funds NSP funds will be used to demolish blighted, vacant structures.

(2) Definition of affordable rents.

Affordable rents shall be defined by those rents established by HUD under the HOME Program known as the 50% rent limit for the units dedicated to serve households that earn 50% or less of the area median income. Additional guidance will be provided by the City of Tucson Section 8 program to insure that rents are not set above market value depending on the quality, size and location of the unit. Utility allowances will be included for tenant paid utilities.

Rents for other units purchased with NSP funds will not exceed the HIGH HOME rent for Pima County MSA for low income renters (below 65% ami) and will not exceed Fair Market Rent (FMR) value or 30% of income which ever is higher for households between 65 and 120% ami.

(3) Describe how the grantee will ensure continued affordability for NSP assisted housing.

At a minimum Pima County will adopt affordability requirements that are consistent with the HOME program. However, continued affordability will be insured where units are placed in a community land trust or under land lease, or when Pima County Housing Bond Funds are used to leverage the acquisition of units. The Arizona Revised Statutes required a minimum 30 year affordability requirement when county land is conveyed for affordable housing. The use of Pima County Housing Bond funds will trigger this requirement.

(4) Describe housing rehabilitation standards that will apply to NSP assisted activities.

In addition to local code the minimum rehabilitation standards shall be HUD's Housing Quality Standards. Each dwelling unit will built



prior to 1978 will undergo a lead based paint risk assessment and the resulting recommendations shall be incorporated into the rehabilitation, asbestos will be tested for and be mitigated as well. Where units are sold to homebuyers, systems will be tested to insure a useful life of 7 years or be replaced – this will include roofs, HVAC, etc.

**Low Income Targeting:**

A portion the properties acquired and rehabilitated by Pima County and Primavera Foundation will be targeted to low-income households (at or below 50% AMI) - this will be about 5 of the 11 total Pima County single-family residences (SFR's), and 2 duplex properties (4 SFR's) of Primavera Foundation's 8 total NSP properties.

**Acquisition and Relocation:**

All properties acquired under NSP are vacant and no relocation of current residents is foreseen.

**Public Comment:**

No public comments were received for the publication of the various Notices of Intent to Request Release of Funds, or for any of the DRGR Quarterly Progress Reports published on the county's NSP website (<http://www.pima.gov/ced/Data/NSPQuarterlyProgressReports.htm>). Pima County CD/NC mainly fielded calls for the Arizona Dept. of Housing's NSP-funded financial assistance program "Your Way Home Arizona" and directed interested participants to the two non-profit agencies sub-contracted by ADOH to conduct the program locally.

Overall	This Report Period	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$3,186,867.00
<b>Total Budget</b>	\$100,000.00	\$3,186,867.00
<b>Total Obligated</b>	\$0.00	\$3,086,867.00
<b>Total Funds Drawdown</b>	\$594,227.68	\$2,848,388.91
<b>Program Funds Drawdown</b>	\$553,393.45	\$2,807,554.68
<b>Program Income Drawdown</b>	\$40,834.23	\$40,834.23
<b>Program Income Received</b>	\$0.00	\$40,834.23
<b>Total Funds Expended</b>	\$0.00	\$2,231,200.69
<b>Match Contributed</b>	\$0.00	\$0.00

**Progress Toward Required Numeric Targets**

Requirement	Required	To Date
<b>Overall Benefit Percentage (Projected)</b>		0.00%
<b>Overall Benefit Percentage (Actual)</b>		0.00%
<b>Minimum Non-Federal Match</b>	\$0.00	\$0.00
<b>Limit on Public Services</b>	\$463,030.05	\$0.00
<b>Limit on Admin/Planning</b>	\$308,686.70	\$209,029.98
<b>Limit on State Admin</b>	\$0.00	\$209,029.98

**Progress Toward Activity Type Targets**



## Progress Toward National Objective Targets

### National Objective

NSP Only - LH - 25% Set-Aside

Target

\$771,716.75

Actual

\$987,570.00

### Overall Progress Narrative:

CV A&R, 50%AMI CV A&R Summary:

1st Qtr 2012: 10 of the 11 homes were leased to eligible households; 5 of the 6 120%AMI properties are leased and all 5 of 50%AMI properties are leased.

Prior Reporting Period(s): Green Remodeling was completed for all of the 11 homes acquired by Pima County. Staff completed the inter-governmental agreement (IGA) to transfer the 11 homes to the City of Tucson's El Portal Program, a scattered site single family program for low income residents. which was approved and fully executed on November 1, 2011. All 11 properties were formally deeded to the City in December and County staff executed and recorded NSP1 Performance Deeds for each of the 11 homes to guarantee compliance with County's NSP! grant objectives.

Primavera ST-A&R/50%AMI A&R Summary:

1st Qtr 2012 - Primavera installed 2 new manufactured units at property they acquired at 201 E. 34th St; they are currently marketing the units for lease to households at/below 50%AMI.

Prior reporting periods -

- 3 homes renovated (including one replacement) and sold to low/mod homebuyers
- Duplex property renovated to Pima County Green Residential Remodeling Standards (Silver Rating) and the 2 units have been leased and occupied by same families since Spring.
- Primavera became a member of Next Step, a non-profit organization that promotes the purchase and selling of manufactured housing as Affordable Housing. As a member of this organization, Primavera has been able to become a dealer for Clayton Homes. This new relationship will provide the advantage of new energy efficient construction that is truly affore affordable for Primavera's homeownership and rental program participants.
- Primavera used Success Measures Data System Community Stabilization Tools to develop baseline data on resident confidence and observation of all parcels/lots within the City of South Tucson.
- Two Energy Star Silver LEED certified manufactured homes have been ordered for the property at 201 E 34th Street.
- Primavera completed the gathering of all base line data including 269 (of 1500 residential household) resident surveys and observation surveys (windshield surveys using SMDS Community Stabilization observation tools) of all parcels and lots within the City of South Tucson.

ISDA - Ajo Plaza Redevelopment:

Redevelopment of commercial space at South Plaza is now 90% complete. One of the commercial bays was substantially completed in December 2011 and was leased to local grocery store that opened the new space "Cheap Ole's" as a discount outlet for their main store. Cheap Ole's opened for business the first week of January 2012, creating 3 full-time jobs and 1 part-time job.

Prior reporting period(s):

ISDA - Ajo Demo: The International Sonoran Desert Alliance (ISDA) has selected twelve properties for potential demolition. All owners have been contacted and have agreed to proceed with Phase I environmental study. Six phase I environmentals have been completed. Final selection of Four property owners was completed and all have signed demolition agreements and the Staturtory Worksheets for these 4 properties were completed. During 4th Qtr 2011 Demolition and clearance was completed at all four properties.

>

>



# Project Summary

Project #, Project Title	This Report Period	To Date	
	Program Funds Drawdown	Project Funds Budgeted	Program Funds Drawdown
50AMI, 50% AMI acquisition & rehabilitation [25% set-aside]	\$53,618.34	\$987,570.00	\$921,084.83
AJO, Ajo AZ redevelopment	\$468,788.49	\$800,000.00	\$564,443.18
CV, Cardinal/Valencia acquisition & rehabilitation	\$20,278.02	\$909,397.31	\$904,248.57
PIMA CO, Program Administration	\$9,509.37	\$212,814.69	\$209,029.98
ST, South Tucson AZ redevelopment	\$1,199.23	\$277,085.00	\$208,748.12



## Activities

<b>Grantee Activity Number:</b>	<b>50%AMI CV-A&amp;R</b>
<b>Activity Title:</b>	<b>50% AMI foreclosed home acquisition &amp; rehab</b>

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

50AMI

**Projected Start Date:**

02/01/2010

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

NSP Only - LH - 25% Set-Aside

**Activity Status:**

Under Way

**Project Title:**

50% AMI acquisition & rehabilitation [25% set-aside]

**Projected End Date:**

03/18/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

Pima County CDNC

Overall	Jan 1 thru Mar 31, 2012	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$679,632.00
<b>Total Budget</b>	(\$8,000.00)	\$679,632.00
<b>Total Obligated</b>	(\$8,000.00)	\$679,632.00
<b>Total Funds Drawdown</b>	\$21,738.07	\$676,297.92
<b>Program Funds Drawdown</b>	\$21,738.07	\$676,297.92
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$650,727.99
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

CDNC will work with the Pima County Real Property Services Department to identify, research, inspect, negotiate price, purchase and secure foreclosed residential properties scattered throughout the Cardinal/Valencia area. CDNC will contract with local firms to perform rehabilitation on homes using Pima County Green Remodeling guidelines. End Use; the rehabilitated homes will leased to eligible households earning at/below 50%AMI.

**Location Description:**

Cardinal/Valencia is an area of high foreclosures located on the suburban/rural fringe of southwest Tucson

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	4/0
# of Parcels acquired by	0	0/0



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	-4/5
# of Singlefamily Units	0	-4/5

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/0	0/5	0
# Renter Households	0	0	0	0/0	0/0	0/5	0

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



**Grantee Activity Number:** 50%AMI ST-A&R  
**Activity Title:** 50% AMI South Tucson acquisition & rehab

**Activity Category:**  
 Rehabilitation/reconstruction of residential structures

**Activity Status:**  
 Under Way

**Project Number:**  
 50AMI

**Project Title:**  
 50% AMI acquisition & rehabilitation [25% set-aside]

**Projected Start Date:**  
 03/01/2010

**Projected End Date:**  
 03/18/2013

**Benefit Type:**  
 Direct ( HouseHold )

**Completed Activity Actual End Date:**

**National Objective:**  
 NSP Only - LH - 25% Set-Aside

**Responsible Organization:**  
 Primavera Foundation

Overall	Jan 1 thru Mar 31, 2012	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$307,938.00
<b>Total Budget</b>	\$50,000.00	\$307,938.00
<b>Total Obligated</b>	\$0.00	\$257,938.00
<b>Total Funds Drawdown</b>	\$31,880.27	\$244,786.91
<b>Program Funds Drawdown</b>	\$31,880.27	\$244,786.91
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$742.88
<b>Total Funds Expended</b>	\$0.00	\$184,183.53
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Primavera Foundation has acquired 2 (two) foreclosed properties in the community of South Tucson. The acquired duplex (138 & 144 E. 34th Street) will be rehabilitated for rental to tenants at/below 50% AMI. The acquired single family residence and guest house (201 E. 34th St.) will be demolished and redeveloped with two (2) new EnergyStar-rated manufactured homes installed with alternate funding and that will also be rented to tenants at/below 50% AMI. Primavera had originally planned to sell this property to %50AMI homebuyer but has not decided to rent the properties due to challenges with neighboring properties and local housing market. Primavera Foundation is experienced in operating low-income housing and currently owns and operates 6 multi-family housing developments for very low income and low income individuals and families. Primavera will place these two properties, with a total of 4 rental units, into its current portfolio and will assure that these 2 units will serve households at or below 50% AMI.

**Location Description:**

South Tucson is a small lower-income urban jurisdiction just south of Tucson proper

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
<b># of Properties</b>	0	3/0



# ELI Households (0-30% AMI) 0 0/0

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		-3/4	
# of Multifamily Units	0		0/0	
# of Singlefamily Units	0		-1/4	

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	2/4	0/0	2/4	100.00
# Renter Households	0	0	0	2/4	0/0	2/4	100.00

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



<b>Grantee Activity Number:</b>	<b>ADMIN</b>
<b>Activity Title:</b>	<b>Program Administration</b>

**Activity Category:**

Administration

**Activity Status:**

Under Way

**Project Number:**

PIMA CO

**Project Title:**

Program Administration

**Projected Start Date:**

01/05/2009

**Projected End Date:**

03/18/2013

**Benefit Type:**

( )

**Completed Activity Actual End Date:**

**National Objective:**

N/A

**Responsible Organization:**

Pima County CDNC

**Overall**

	<b>Jan 1 thru Mar 31, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$212,814.69
<b>Total Budget</b>	\$8,000.00	\$212,814.69
<b>Total Obligated</b>	\$8,000.00	\$212,814.69
<b>Total Funds Drawdown</b>	\$9,509.37	\$209,029.98
<b>Program Funds Drawdown</b>	\$9,509.37	\$209,029.98
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$181,052.68
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Program administration of HUD Neighborhood Stabilization Program - personnel services, travel & training, other misc. associated costs [10% of total grant].

In September 2011 we reduced nsp1 funding for program administration and transferred the nsp1 funds to cover cost over runs in the housing renovation cost for CV A&R activities.

**Location Description:**

Administration of foreclosed property acquisition and rehabilitation, and redevelopment activities in target areas of Pima County (SW Tucson - Cardinal/Valencia area, South Tucson, Ajo)

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures found.**



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



<b>Grantee Activity Number:</b>	<b>AJO-DEMO</b>
<b>Activity Title:</b>	<b>Ajo, AZ demolition of blighted structures</b>

**Activity Category:**  
Clearance and Demolition

**Activity Status:**  
Under Way

**Project Number:**  
AJO

**Project Title:**  
Ajo AZ redevelopment

**Projected Start Date:**  
03/01/2010

**Projected End Date:**  
02/28/2013

**Benefit Type:**  
Area ( )

**Completed Activity Actual End Date:**

**National Objective:**  
NSP Only - LMMI

**Responsible Organization:**  
ISDA - Int'l Sonoran Desert Alliance

<b>Overall</b>	<b>Jan 1 thru Mar 31, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$50,000.00
<b>Total Budget</b>	\$0.00	\$50,000.00
<b>Total Obligated</b>	\$0.00	\$50,000.00
<b>Total Funds Drawdown</b>	\$50,000.00	\$50,000.00
<b>Program Funds Drawdown</b>	\$50,000.00	\$50,000.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

ISDA will oversee the demolition of about 5 blighted structures scattered around Ajo - properties will remain in private ownership

**Location Description:**

Ajo, AZ is a rural, lower-income former copper mining community in western Pima County, and is identified by Pima County as a 'colonia' and Community Development Target Area

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	4/5
	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	0/0



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



<b>Grantee Activity Number:</b>	<b>AJO-REDEV</b>
<b>Activity Title:</b>	<b>Ajo AZ retail redevelopment</b>

**Activity Category:**

Rehabilitation/reconstruction of other non-residential structures

**Activity Status:**

Under Way

**Project Number:**

AJO

**Project Title:**

Ajo AZ redevelopment

**Projected Start Date:**

03/01/2010

**Projected End Date:**

02/28/2013

**Benefit Type:**

Area ( )

**Completed Activity Actual End Date:**

**National Objective:**

NSP Only - LMMI

**Responsible Organization:**

ISDA - Int'l Sonoran Desert Alliance

<b>Overall</b>	<b>Jan 1 thru Mar 31, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$750,000.00
<b>Total Budget</b>	\$0.00	\$750,000.00
<b>Total Obligated</b>	\$0.00	\$750,000.00
<b>Total Funds Drawdown</b>	\$459,622.72	\$555,277.41
<b>Program Funds Drawdown</b>	\$418,788.49	\$514,443.18
<b>Program Income Drawdown</b>	\$40,834.23	\$40,834.23
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$95,654.69
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

ISDA will redevelop portions of a vacant historic retail structure, the former grocery and mercantile stores in the Ajo Plaza, for new retail spaces and creation of employment opportunities - the Ajo Plaza structure is owned by the LLC arm of ISDA. The Ajo Plaza has been the center of town since its construction in 1918. It is a major attraction for visitors and tourists. The Ajo Plaza is a 5.4 acre site with six buildings and 88,000 SF of commercial space, 42,420 SF of which (48%) is vacant. Its vacant storefronts are highly visible and send a negative message about the town's business climate and future. The restoration of the Ajo Plaza is consistent with the findings of the Ajo Community Comprehensive Plan prepared by the University of Arizona's Drachman Institute.

NSP funds will be used to renovate the south building, commercial bays 1 - 6, in order to create more affordable commercial space for small retail businesses. A discount food store is planned for one of the retail spaces. ISDA estimates it will create four full-time jobs. Over time, other businesses will generate new full-time positions. ISDA predicts as many as 8-10 additional full-time jobs will be created in the Plaza south building.

Commercial bays 1-6 comprise 26,587 SF of vacant commercial space - 16,212 SF on the first floor, 10,375 SF on the second floor. Both floors contain asbestos and lead paint. All major systems - electrical, HVAC, plumbing - will be replaced to bring it up to code. An elevator will be installed to make the second floor ADA accessible. A large, room-sized vault on the SE corner of Bay 1 will be demolished. The second floor above commercial bays 10-11 is vacant. An elevator will be installed to bring the second floor up to code. Approximately 2,300 SF of the non-residential space on the SW 2nd floor will be renovated into affordable commercial space.

All construction work will be completed in conformance with the National Park Service Standards for historic properties. SHPO will review and approve all construction documents.

**Location Description:**

Ajo, AZ is a rural, lower-income former copper mining community in western Pima County, and is identified by Pima County as a 'colonia' and Community Development Target Area



## Activity Progress Narrative:

### Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of buildings (non-residential)	0	-1/1
# of Businesses	0	0/0

### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---

<b>Grantee Activity Number:</b>	<b>CV-A&amp;R</b>
<b>Activity Title:</b>	<b>Card/Valencia foreclosed home acquisition &amp; rehab</b>

**Activity Category:**

Acquisition - general

**Project Number:**

CV

**Projected Start Date:**

04/15/2009

**Benefit Type:**

( )

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Under Way

**Project Title:**

Cardinal/Valencia acquisition & rehabilitation

**Projected End Date:**

03/18/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

Pima County CDNC

<b>Overall</b>	<b>Jan 1 thru Mar 31, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$909,397.31
<b>Total Budget</b>	\$0.00	\$909,397.31
<b>Total Obligated</b>	\$0.00	\$909,397.31
<b>Total Funds Drawdown</b>	\$20,278.02	\$904,248.57
<b>Program Funds Drawdown</b>	\$20,278.02	\$904,248.57
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$862,267.10
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

CDNC will work with the Pima County Real Property Services Department to identify, research, inspect, negotiate price, purchase and secure foreclosed residential properties scattered throughout the Cardinal/Valencia area. CDNC will contract with local firms to perform rehabilitation on homes using Pima County Green Remodeling guidelines. The homes will then be sold to eligible homebuyers or leased for households who are not yet mortgage ready. All potential homebuyers will receive required homebuyer education & counseling through a HUD certified housing counseling agency.

**Location Description:**

Cardinal/Valencia is an area of high foreclosures located on the suburban/rural fringe of southwest Tucson

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	16/0
<b># of Parcels acquired by</b>	0	0/0





	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	-16/6
# of Singlefamily Units	0	-16/6

### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



<b>Grantee Activity Number:</b>	<b>ST-A&amp;R</b>
<b>Activity Title:</b>	<b>South Tucson foreclosed home acquisition &amp; rehab</b>

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

ST

**Projected Start Date:**

07/15/2009

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Under Way

**Project Title:**

South Tucson AZ redevelopment

**Projected End Date:**

03/18/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

Primavera Foundation

<b>Overall</b>	<b>Jan 1 thru Mar 31, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$277,085.00
<b>Total Budget</b>	\$50,000.00	\$277,085.00
<b>Total Obligated</b>	\$0.00	\$227,085.00
<b>Total Funds Drawdown</b>	\$1,199.23	\$208,748.12
<b>Program Funds Drawdown</b>	\$1,199.23	\$208,748.12
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$40,091.35
<b>Total Funds Expended</b>	\$0.00	\$207,548.89
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Primavera Foundation has acquired 3 foreclosed residential properties and will rehabilitate and reconstruct homes on these 3 foreclosed residential properties in South Tucson, and sell them to target households as affordable residences. CDNC will consult with Primavera Foundation on rehabilitation of homes using Pima County Green Remodeling guidelines. Additionally, Primavera Foundation owns 2 vacant/blighted residential lots in S Tucson and Primavera will construct a new EnergyStar-rated manufactured home on each of the lots, funded through alternate sources; the new homes will then be sold or leased to target households as affordable residences. Primavera operates a successful homebuyer assistance program and is a HUD certified counseling agency; they will provide homebuyer education and training for all potential buyers.

**Location Description:**

South Tucson is a smaller lower-income urban jurisdiction just south of Tucson proper.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	5/0



# of Parcels acquired by	0	0/0
--------------------------	---	-----

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	-2/5
# of Singlefamily Units	0	-2/5

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	2/0	1/0	3/5	100.00
# Owner Households	0	0	0	2/0	1/0	3/5	100.00

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

